

# Project Schedule, Typical Estimate 200' x 85' Sand Base Rink System Installation

**Shown In Weeks**

>> On Site Work

WEEK	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Complete Construction Drawings	█															
Equipment Manufacturing & Domestic Shipping		█														
Sub-Soil Heat Floor System												█				
Fine Grading Over Sub-Soil Piping												█				
Rink Floor Insulation & Vapor Barriers												█				
Rink Piping System													█			
Upper Sand Layer Over Rink Piping													█			
Dasherboard Installation													█			
Upper Shielding Installation														█		
Refrigeration Installation												█				
System Start-Up & Testing														█		
Ice Making & Painting															█	

\* Dehumidification System Installed By Mechanical Contractor Not Shown  
All Scheduling Based Upon 7 Day On site 10 Hour Per Day Work Schedule By Qualified Personnel